

Particulars	UACS CODE	Physical Targets					Physical Accomplishments					Variance as of September 30 2018	Remarks
		1st Quarter	2nd Quarter	3rd Quarter	4th Quarter	Total	1st Quarter	2nd Quarter	3rd Quarter	4th Quarter	Total		
1	2	3	4	5	6	7=(3+4+5+6)	8	9	10	11	12=(8+9+10+11)	13	14
and supported consistent with the SUC's mandated and priority programs					14%	14%(73)	1	35	16		52	-21	some are on proposal stage
3. Percentage of beneficiaries who rate the training course/s and advisory services as satisfactory or higher in terms of quality and relevance					95.99%	95.99%		93.5%			93.5%	-2.49%	
II. Projects:													
Support to Operations	2000000000000000												
Locally-Funded Project(s)	2000002000000000												
Construction of the State of the Art Laboratory to House Its Equipment	2000002000002000												
percentage of actual construction accomplishment		15%	20%	50%	100%	100%	0%	37.8%	82.47%		82.47%	32.47%	on going construction
Operations	3000000000000000												
OO - Relevant and quality tertiary education ensured to achieve inclusive growth and access of deserving but poor students to quality tertiary education increased	3100000000000000												
percentage of actual delivery of goods as accomplishment		15%	20%	50%	100%	100%	0%	0%	48%		48%	-2%	100% of goods are delivered for the awarded amount of 5,370,000.00, while there was a failure of bid for the amount of 5,257,000.00 due to non responsive bids and currently on the second round of bidding process after reevaluation of the intended items to be procured.
HIGHER EDUCATION PROGRAM													
Locally-Funded Project(s)	3101000000000000												
Completion of Academic Building phase II	3101002000003000												
percentage of actual construction accomplishment		15%	20%	50%	100%	100%	0%	15%	55.42%		55.42%	5.42%	on going construction
Completion of Food Technology Building phase 2	3101002000004000												
percentage of actual construction accomplishment		15%	20%	50%	100%	100%	0%	0%	37.57%		37.57%	-12.43%	on going construction
Construction of student center	3101002000005000												
percentage of actual construction accomplishment		15%	20%	50%	100%	100%	0%	0%	42%		42%	-8%	on going construction
Completion of Engineering and Technology (Mechatronics) Building	310100200012000												

Particulars	UACS CODE	Physical Targets					Physical Accomplishments					Variance as of September 30 2018	Remarks
		1st Quarter	2nd Quarter	3rd Quarter	4th Quarter	Total	1st Quarter	2nd Quarter	3rd Quarter	4th Quarter	Total		
1	2	3	4	5	6	7=(3+4+5+6)	8	9	10	11	12=(8+9+10+11)	13	14
percentage of actual construction accomplishment		15%	20%	50%	100%	100%	0%	0%	0%		0%	-50%	NOA & NTP for Board confirmation on Oct 9, 2018
Construction/Repair/Rehabilitation of Academic Building	310100200017000												
percentage of actual construction accomplishment		0%	20%	50%	100%	100%	0%	0%	10%		10%	-40%	on going rehabilitation of building
Purchase of Various Equipmen Outlay	310100200018000												
percentage of actual delivery of goods			20%	50%	100%	100%	0%	30%	60%		60%	10%	60% partial delivery of goods received

Prepared By:

Joel Galan
Planning Services Head/Planning Officer
Date: 13/Oct/2018

In coordination with:

Geraldine Paler
Financial Services Head/Budget Officer
Date: 13/Oct/2018

Approved By:

Prote Jvy Reyes
Agency Head/Department Secretary
Date: 13/Oct/2018

This report was generated using the Unified Reporting System on 15/10/2018 08:57