

PROJECT IMPLEMENTATION STATUS CY 2021 (As of June 30, 2021)

Buildings and Other Structures-for Release of GAA 2021	Amount	Obligation Status	Implementation Status
1. Construction of University Library at Sogod Campus	2,376,000.00	0	For the furnitures-Awarded on June 28, 2021 and for the building - on going.
2. Construction of Female Dormitory at Sogod Campus	1,500,000.00	0	Awarded on June 28, 2021
3. Completion of Human Kinetics Building	1,600,000.00	0	Awarded on June 8, 2021
4. Completion of SLSU Multipurpose Court and Construction of Grandstand	2,000,000.00	0	Negotiations for the contiguous and adjacent project specification/ component with the existing contractor of the same 2020 project is on going.
5. Rehabilitation of OSAS Building into Two Storey Academic Building	55,534,000.00	43,516,000.00	There is temporary suspension of work for these 2 projects pending resolution of structural design which also entails revision of detailed engineering design and cost estimates. Also the equipment & furniture component of each of these projects is dependent on the said revision; hence the procurement is also temporarily halted.
6. Completion of Students Welfare and Development Center	30,000,000.00	19,918,212.33	
7. Completion Graduate School Building at Tomas Oppus Campus	546,000.00	0	Awarded on July 22, 2021
8. Completion of Research & Innovation Center at Sogod Campus	30,000,000.00	28,485,599.31	19% complete and on going
TOTAL	123,556,000.00		

Consolidated by:



ALDWIN M. TEVES, Ph.D.

Director, University Planning and Development